









Terra Engineering
Preliminary Roosevelt Road Schedule - Reconstruction
April 7, 2009

ID	Task Name	Duration	Start	Finish	Jan '09		Mar '09		May '09		Jul '09		Sep '09		Nov '09		Jan '10		Mar '10		May '10		Jul '10		Sep '10		Nov '10		Jan '11		Mar '11	
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	Survey	82 days	Thu 1/1/09	Fri 4/24/09	[Task bar from Jan to Apr]																											
2	RRAC Meeting - Kickoff	1 day	Wed 4/8/09	Wed 4/8/09	[Task bar at Wed 4/8/09]																											
3	IDOT Lighting Calc Submittal	88 days	Mon 5/4/09	Wed 9/2/09	[Task bar from May to Sep]																											
4	IDOT IDS Submittal	88 days	Mon 5/4/09	Wed 9/2/09	[Task bar from May to Sep]																											
5	RRAC Meeting - Streetscape	1 day	Wed 5/6/09	Wed 5/6/09	[Task bar at Wed 5/6/09]																											
6	RRAC Meeting - Site Geometry	1 day	Tue 6/9/09	Tue 6/9/09	[Task bar at Tue 6/9/09]																											
7	CD - 100%	92 days	Mon 4/27/09	Tue 9/1/09	[Task bar from May to Sep]																											
8	Municipal Review - 100% CD	8 days	Tue 9/1/09	Thu 9/10/09	[Task bar from Sep to Oct]																											
9	IDOT Submittal & Approval	124 days	Tue 9/15/09	Fri 3/5/10	[Task bar from Sep to Mar]																											
10	Bid	21 days	Fri 3/5/10	Fri 4/2/10	[Task bar from Mar to Apr]																											
11	Award Bid	12 days	Fri 4/2/10	Mon 4/19/10	[Task bar from Apr to May]																											
12	Construction	244 days	Mon 4/19/10	Thu 3/24/11	[Task bar from May to Mar]																											
13	Electrical Lighting	149 days	Mon 8/2/10	Thu 2/24/11	[Task bar from Aug to Feb]																											
14	Landscape	30 days	Tue 9/28/10	Mon 11/8/10	[Task bar from Oct to Nov]																											
15	Furnishings	20 days	Tue 2/1/11	Mon 2/28/11	[Task bar from Feb to Mar]																											
16	Punchlist	18 days	Tue 3/1/11	Thu 3/24/11	[Task bar from Mar to Apr]																											

Project: Schedule RRAC Meeting
 Date: Thu 4/9/09

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 