

Terra Engineering
Preliminary Roosevelt Road Schedule - Resurfacing
April 7, 2009

ID	Task Name	Duration	Start	Finish	Jan '09		Mar '09		May '09		Jul '09		Sep '09		Nov '09		Jan '10		Mar '10		May '10		Jul '10		Sep '10		Nov '10			
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
1	Survey	82 days	Thu 1/1/09	Fri 4/24/09																										
2	RRAC Meeting - Kickoff	1 day	Wed 4/8/09	Wed 4/8/09																										
3	IDOT Lighting Calc Submittal	88 days	Mon 5/4/09	Wed 9/2/09																										
4	RRAC Meeting - Streetscape	1 day	Wed 5/6/09	Wed 5/6/09																										
5	RRAC Meeting - Site Geometry	1 day	Tue 6/9/09	Tue 6/9/09																										
6	CD - 90%	53 days	Mon 4/27/09	Wed 7/8/09																										
7	Municipal Review of 90% CD	6 days	Wed 7/8/09	Wed 7/15/09																										
8	IDOT Submittal 90%	45 days	Wed 7/15/09	Tue 9/15/09																										
9	CD - 100%	40 days	Tue 9/15/09	Mon 11/9/09																										
10	Municipal Review - 100% CD	6 days	Mon 11/9/09	Mon 11/16/09																										
11	IDOT Submittal & Approval	76 days	Fri 11/20/09	Fri 3/5/10																										
12	Bid	21 days	Fri 3/5/10	Fri 4/2/10																										
13	Award Bid	12 days	Fri 4/2/10	Mon 4/19/10																										
14	Construction	158 days	Mon 4/19/10	Wed 11/24/10																										
15	Electrical Lighting	35 days	Wed 6/2/10	Tue 7/20/10																										
16	Landscape	30 days	Tue 9/28/10	Mon 11/8/10																										
17	Furnishings	20 days	Tue 9/28/10	Mon 10/25/10																										
18	Punchlist	24 days	Fri 10/22/10	Wed 11/24/10																										

Project: Schedule RRAC Meeting Res
 Date: Thu 4/9/09

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone